

BROWNFIELDS CLEANUP COOPERATIVE AGREEMENT

QUARTERLY PROGRESS REPORT #7

Cooperative Agreement Number: BF96166501

Reporting Period: April 1, 2014 – June 30, 2014

Date Submitted: July 25, 2014

Prepared for: City of Chicopee
274 Front Street
Chicopee, MA 01013

Prepared by: Lee M. Pouliot, Planner & Administrator
Office of Community Development
38 Center Street
Chicopee, MA 01013
413-594-1488

Submitted to:
Brownfields Data Manager
EPA – New England, Region 1
5 Post Office Square, Suite 100
Mail Code OSRR07-2
Boston, MA 02109-3912
r1bf_forms@epa.gov

Christine Lombard
EPA New England, Region 1
5 Post Office Square, Suite 100
Mail Code OSRR07-3
Boston, MA 02109-3912
Lombard.chris@epa.gov

1. PROJECT PROGRESS

Progress reported in this section will clearly identify only those activities performed during the reporting period that were undertaken with EPA funds, and will relate EPA-funded activities to the objectives and milestones agreed upon in the grant workplan.

1.1 Status of Activities During the Reporting Period

For each task described in the workplan:

Describe the work ongoing/accomplished during the quarter

Descriptions should correlate to the activities (tasks, subtasks, objectives, milestones, etc.) agreed upon in the grant workplan.

Site-specific Outputs/Deliverables

Include a listing of site-specific products completed during the quarter; include dates. These outputs should align with the outputs in your approved workplan. Examples include:

- Established and updated information repository
- Approved ABCA or other cleanup planning documents
- Approved Community Relations Plan
- Sampling and analysis plan/quality assurance project plan
- Davis-Bacon documentation
- Final cleanup completion letter from the state agency (or LEP/LSP in CT/MA)

List other deliverables or work products completed in the reporting period and provide as attachments. The following are examples of attachments:

- Community meeting minutes or summaries
- Educational brochures
- Newspaper articles about the grant properties or the grant program
- Photographs of properties

Workplan Task 1: Cooperative Agreement Oversight

Describe the work ongoing/accomplished during the quarter:

Subtask: Establish Information Repository

The Information Repository established during the first quarter is up to date as of the submission of this Quarterly Report. The Information Repository remains available at the Office of Community Development (OCD) at any time during normal business hours (Monday – Friday, 9:00a.m. – 5:00p.m.). Additionally, a second copy of the Repository is available at the Chicopee Public Library for review during normal business hours. All documents have also been uploaded to the OCD’s webpage and are available digitally at (<https://www.chicopeema.gov/page.php?id=74>).

Additionally, the City is completing development of the Brownfields Program website. Entitled HEAL Chicopee and incorporating the elements of Health, Ecology, Activity and Legacy – the HEAL Chicopee website will serve as the City’s main community outreach platform for the Brownfields Program. All materials in the Information

Repository will be uploaded and available from the website which is expected to launch in September 2014. The City will also utilize social media including RSS Feeds, Facebook, Twitter, LinkedIn, YouTube, Vimeo, Tumblr and Instagram to further connect the community to the program while opening numerous avenues for residents to provide feedback, thoughts and ideas to the City.

Subtask: Reporting

This 7th Quarterly Report covers April 1, 2014 through June 30, 2014.

Subtask: Requests for Reimbursements or Advances

A Request for Reimbursement for expenses incurred (\$70,188.08) was submitted through the ASAP system on 6/24/14.

Subtask: Travel & Training

N/A during the 7th Quarter

Subtask: Prepare Community Relations Plan (CRP)

The final Community Relations Plan (CRP) was released on March 20, 2013 (during the second quarter).

Subtask: Prepare Analysis of Brownfields Cleanup Alternatives (ABCA)

A revised ABCA was released for public comment on March 20, 2013 (during the second quarter).

Subtask: Implement 30-Day Public Comment Period on ABCA

No comments regarding the ABCA were received by the Office of Community Development (OCD) during the Public Comment Period. The Public Comment Period closed on April 19, 2013.

Subtask: Public Meetings

A public meeting was held on April 10, 2013 at the Chicopee Public Library to review the ABCA and solicit feedback from community members. Two community members attended the meeting along with staff from the OCD and the City's Environmental Consultant, BETA Group, Inc.

In lieu of a public meeting prior to the beginning of cleanup activities, the City will develop and install a project sign at the Uniroyal property that will provide contact information and link residents interested in project information to the HEAL Chicopee website, which will go live in September 2014.

Subtask: Prepare Decision Document

The presentation and sign-in sheets from the ABCA public meeting held on April 10, 2013 were submitted to the Project Officer on April 12, 2013. No comments were received from the community during the Public Comment Period. The ABCA was approved as final following the close of the Public Comment Period on April 19, 2013.

Subtask: Historic Preservation

Section 106 Review was completed during the first quarter (July 1, 2012).

Site-specific Outputs/ Deliverables:

- Quarterly Report #7 (April 1, 2014 – June 30, 2014)
- Delivery of final HEAL Chicopee website framework
- Updated information repository

Workplan Task 2: Abatement Design & Procurement

Describe the work ongoing/accomplished during the quarter:

Subtask: Obtain Professional Engineering Services

Negotiations with BETA Group, Inc. the City's Licensed Site Professional (LSP)/Professional Engineer were completed in late February 2013. Amendment #9 to BETA's contract, detailing the Scope of Services related to this grant project, was executed on March 4, 2013 (during the 2nd Quarter).

Subtask: Hold a kickoff meeting with State, EPA, LSP & Professional Engineer

A Kick-off Meeting was held during the 1st Quarter.

Subtask: Green and Sustainable Remediation (GSR)

Green and Sustainable Remediation techniques are discussed in the final ABCA. Techniques discussed focus on the use of Alternative Work Practices (AWP) related to hazardous building material abatement as well as the on-site reuse of asphalt, brick and concrete, wastes that can be beneficially reused on site.

The following items are being considered as part of this project, as well as under a grant from MassDevelopment:

- Segregation and re-use of clean asphalt, brick and concrete (ABC) materials;
- Application for beneficial reuse of building materials (BUD) (primarily coated asphalt, brick and concrete), at the Site; and
- On-site consolidation of processed waste materials, under either a BUD approval or under applicable provisions of the Massachusetts Contingency Plan (MCP).

This approach is both implementable and effective, as demonstrated on the RiverMills Remediation Project, located immediately adjacent to this Site. Through the Brownfields Support Team (BST), the City successfully obtained a BUD approval and conducted a Release Abatement Measure (RAM) under the provisions of the MCP, to consolidate both asbestos-impacted soil/debris and PCB-impacted building demolition debris in a secure cell on the Site. Assuming the waste characterization data for the Uniroyal Buildings support on-site re-use of coated ABC materials, after segregation, processing and/or crushing, it is anticipated that a BUD approval through the MassDEP Solid Waste Section will be granted. While there will be site-specific conditions issued with such approval, significant savings would be realized and that any such re-use can be implemented in a manner that is protective of human health and the environment. Furthermore, significant benefits to the environment would be realized, since there would be limited off-site trucking and much less need to consume limited landfill capacity.

A plan of Alternative Work Practices (AWP) was submitted to the Massachusetts Department of Environmental Protection (MassDEP) on October 3, 2013 for review. The final AWP was approved by MassDEP on November 13, 2013.

A Beneficial Use Determination (BUD) for coated asphalt, brick and concrete (ABC) will be submitted to MassDEP during the next quarter. Approval of the BUD submittal is pending.

Subtask: Prepare Site Specific Quality Assurance Project Plan and Health & Safety Plan

Additional sampling required to move forward with Abatement Design & Engineering was identified during the 4th Quarter. A Site Specific Quality Assurance Project Plan (QAPP) and Health & Safety Plan were drafted and submitted to the EPA on August 8, 2013 for review and approval. Following the incorporation of edits, the QAPP was approved on September 6, 2013 and implementation of the proposed sampling plan was initiated.

Subtask: Abatement Design & Engineering

Structural assessments on Buildings 7, 33 and 43 were completed during the 2nd Quarter. In addition, a Technical Assistance Meeting and Site Walk with MassDEP representatives to discuss the viability of conventional hazardous building material abatement techniques versus alternative work practices were held on April 2, 2013. General consensus during this meeting defined/garnered support for the most appropriate approach to abatement in these structures.

Abatement Design and Engineering documents were completed and incorporated into Bid Documents during the 5th Quarter.

Subtask: Project Bidding / Contractor Selection

Bid documents were released by the City's Purchasing Department on October 3, 2013, during the 5th Quarter. The project was advertised in the Republican (local newspaper) on October 3, 2013 and in the Massachusetts Central Register on October 3, 2013. Bids were due to the City's Purchasing Office on October 24, 2013. Twelve (12) bids were received, two were disqualified. BETA Group reviewed all accepted bids and recommended the City execute a contract with low bidder, Costello Dismantling, Inc. of Middleboro, MA. A Notice of Award was issued to Costello on November 6, 2013 and a contract between Costello and the City was executed on November 21, 2013.

Subtask: Project Status Meetings

No BST meetings were held during the 7th Quarter, a BST meeting will likely be scheduled later in 2014. Periodic update meetings between City Staff and the Licensed Site Professional were ongoing throughout the 7th Quarter.

Additionally, a Kick-off meeting with Costello Dismantling, BETA Group and the City was held on November 26, 2013. Progress meetings have been held on May 15, 2014, June 10, 2014 and June 25, 2014.

Site-specific Outputs/ Deliverables:

- Project Status Meeting Minutes – May 15, 2014
- Project Status Meeting Minutes – June 10, 2014
- Project Status Meeting Minutes – June 25, 2014

Workplan Task 3: Abatement Activities

Describe the work ongoing/accomplished during the quarter:

Subtask: Oversight of cleanup activities

Cleanup activities began on December 1, 2013. BETA Group, the City’s LSP is providing oversight of all cleanup activities. BETA has dedicated staff for continuous on-site monitoring when abatement work is being completed by the contractor. Inspection staff has attended the kick-off and all progress meetings to date. Information related to on-site inspections has been incorporated into Progress Meeting Minutes, as necessary, which are included in the Information Repository.

Subtask: Davis-Bacon Documentation

All required postings were reviewed with the contractor during the kick-off meeting for posting at the site. Davis-Bacon Wage Rates, Certified Payrolls, Statement of Compliance and Employee Interview forms were reviewed as well. Certified Payrolls are up-to-date for Costello Dismantling and one sub-contractor, American Environmental, Inc. Interviews will be conducted during the 8th Quarter.

Subtask: Abatement Activities

Costello’s second Application for Payment was submitted to BETA Group on May 30, 2014 covering the work period from December 18, 2013 – April 14, 2014. This invoice will be paid during the 8th Quarter. Completed percentages of abatement work approved for payment include the following:

- Abatement of regulated building materials in basement of Building #33, 100%
- Demolition of Building #7, 23%
- Pre-demolition abatement of regulated building materials, Building #43, 100%
- Additional ACM Basement Piping (Building #33), 82%

Subtask: Cleanup Documentation

N/A in 7th Quarter

Subtask: Cleanup Complete Documentation

N/A in 7th Quarter

Site-specific Outputs/ Deliverables:

- American Environmental, Inc. Certified Payroll Report & Signed Statement of Compliance
 - Payroll #18 – April 6, 2014
 - Payroll #19 – April 13, 2014
 - Payroll #20 – April 20, 2014
 - Payroll #21 – April 27, 2014

- Payroll #22 – May 4, 2014
 - Payroll #23 – May 11, 2014
 - Payroll #24 – May 18, 2014
 - Payroll #25 – May 25, 2014
 - Payroll #26 – June 1, 2014
 - Payroll #27 – June 8, 2014
- Costello Dismantling Company, Inc. Certified Payroll Report & Signed Statement of Compliance
 - Payroll #15 – April 5, 2014
 - Payroll #16 – April 12, 2014
 - Payroll #17 – April 19, 2014
 - Payroll #18 – April 26, 2014
 - Payroll #19 – May 3, 2014
 - Payroll #20 – May 10, 2014
 - Payroll #21 – May 17, 2014
 - Payroll #22 – May 24, 2014
 - Payroll #23 – May 31, 2014
 - Payroll #24 – June 7, 2014
 - Payroll #25 – June 14, 2014
 - Payroll #26 – June 21, 2014
 - Payroll #27 – June 28, 2014

Workplan Task 4: Air Monitoring & Post-Abatement Testing

Describe the work ongoing/accomplished during the quarter:

Subtask: Air Monitoring & Post-Abatement Testing

On-going through the 7th quarter

Site-specific Outputs/ Deliverables:

Confirmation that no hazardous materials have been released to the surrounding environment.

1.1.1 Green Remediation Efforts (if any)

Describe briefly any green remediation efforts that have been implemented on any projects funded by this grant. Green remediation efforts should be consistent with the goals of EPA Region 1’s Clean and Green Policy for Contaminated Sites, found at <http://www.epa.gov/region1/brownfields/pdfs/CleanGreenPolicy.pdf>.

EPA would like to have a site-specific comprehensive listing of these efforts, so please carry forward any activities reported during prior reporting periods. The following are examples of ways green remediation can be incorporated into a project:

- Minimizing energy consumption by using energy efficient equipment
- Maximizing use of machinery equipped with advanced emission controls
- Using cleaner fuels, such as ultra-low sulfur diesel and/or fuel-grade biodiesel, to power machinery and auxiliary equipment

- Minimizing water demand for revegetation (e.g., planting native species)
- Segregating and reusing or recycling materials, products, and infrastructure (e.g., soil, construction and demolition debris, and building materials)
- Providing erosion and sediment control to minimize runoff into environmentally sensitive areas
- Avoiding damage to environmentally sensitive areas when placing trailers and storage areas

N/A in 7th Quarter – Note: Green Remediation efforts discussed in the ABCA include strategies to segregate and reuse/recycle asphalt, brick and concrete on-site.

1.2 Modifications to the Workplan

- 1.2.1** Include a description of any modifications to the workplan that were approved during the reporting period. Also mention in this section modifications to the workplan that will be proposed in the next reporting period. **If none, please state so.**

Please note that mentioning a proposed modification or item requiring approval in the quarterly progress report does not satisfy the requirement for submitting a request to EPA. *Modifications requiring formal approval include changes to the budget and the approved scope of work. Other items requiring approval, such as selection of grant sites, are identified under the terms and conditions of the cooperative agreement.*

No modifications to the workplan were approved during the reporting period; no modifications are anticipated for the next Quarter.

- 1.2.2** Please also explain in this section any delays or other problems (if any) encountered during this reporting period for each activity, and describe the corrective measures that are planned. Also mention what kind of assistance (such as training or technical support) is needed to address these problems in the future. **If none, please state so.**

No significant delays or other problems have been encountered during this reporting period.

- 1.2.3** Submit a revised schedule if changes have occurred. **If none, please state so.**

No significant changes to the schedule have occurred during this reporting period.

1.3 Resources Leveraged

Describe the efforts you have made during this quarter to leverage additional funds/resources to support your project(s). Describe how these funds are being used to contribute to the performance and success of your project(s) and the amounts.

This includes, but is not limited to, funds and other resources leveraged from businesses, non-profit organizations, education and training providers, and/or Federal, state, tribal

and local governments.

These efforts should align with the leveraging efforts you proposed in your grant application and match leveraging data reported in ACRES.

N/A in the 7th Quarter

1.4 Progress in Meeting the Cost Share

Describe your status in meeting the 20% cost share for this grant. Include the amount documented to date, the sources of the cost share, and plans to make up the difference. Also include the steps you are taking to ensure that you will meet the cost share by the end of the grant period of performance. (If you received a cost share waiver and do not have to meet the cost share requirement, please state so.)

Required cost share amount (20% of total grant)	Cost share information for <u>this quarter</u>			Total Cost Share Amount Met
	Cost share date	Cost share source	Cost share amount	
\$ 120,000.00	06/27/14	CDBG Funds	\$493.16	\$9,901.16*

***This total includes Personnel and Fringe Costs for Lee Pouliot, Grant Administrator and Meagen Mulherin, Community Development Intern / City Grant Writer who spent time working on this project.**

Describe how you plan to make of the remaining balance of the cost share:

The City will utilize Community Development Block Grant (CDBG) and MassDevelopment Brownfields Priority Grant funds to meet the required cost share.

2. PROJECT FUNDS

Include tables with details about how much was spent by task and object class and how much program income was generated and/or expended. Tables similar to the ones following may be used to summarize the overall finances for the project.

If your cleanup grant includes both hazardous substance and petroleum funding, you must have separate budget tables for each funding type.

Table 1: Costs incurred by task and object class for the quarter (Parcel # 124-03).

	Task 1 Cooperative Agreement Oversight	Task 2 Abatement Design & Procurement	Task 3 Abatement Activities	Task 4 Air Monitoring & Post- Abatement Air Clearance Testing	Total
Personnel	-	-	-	-	-
Fringe Benefits	-	-	-	-	-
Travel	0	-	-	-	0
Supplies	0	-	-	-	0
Contractual	-	0	\$18,552.74	0	\$18,552.74
Other: Specify	-	-	-	-	-
Total	0	0	\$18,552.74	0	\$18,552.74

Table 2: Costs incurred by task and object class for the quarter (Parcel # 124-11).

	Task 1 Cooperative Agreement Oversight	Task 2 Abatement Design & Procurement	Task 3 Abatement Activities	Task 4 Air Monitoring & Post- Abatement Air Clearance Testing	Total
Personnel	-	-	-	-	-
Fringe Benefits	-	-	-	-	-
Travel	0	-	-	-	0
Supplies	0	-	-	-	0
Contractual	-	0	\$22,975.42	0	\$22,975.42
Other: Specify	-	-	-	-	-
Total	0	0	\$22,975.42	0	\$22,975.42

Table 3: Costs incurred by task and object class for the quarter (Parcel # 147-09).

	Task 1 Cooperative Agreement Oversight	Task 2 Abatement Design & Procurement	Task 3 Abatement Activities	Task 4 Air Monitoring & Post- Abatement Air Clearance Testing	Total
Personnel	-	-	-	-	-
Fringe Benefits	-	-	-	-	-
Travel	0	-	-	-	0
Supplies	0	-	-	-	0
Contractual	-	0	\$28,659.92	0	\$28,659.92
Other: Specify	-	-	-	-	-
Total	0	0	\$28,659.92	0	\$28,659.92

Table 2: Summary of costs incurred for project (reflects funding drawdown from grant).

Object Class	Current Approved Budget	Costs Incurred This Quarter	Cumulative Costs Incurred to Date	Total Remaining
Personnel	-	-	-	-
Fringe Benefits	-	-	-	-
Travel	\$5,428.00	0	\$4,656.92	\$771.08
Supplies	\$2,072.00	0	\$1,870.76	\$201.24
Contractual	\$592,500.00	\$70,188.08	\$198,202.53	\$394,297.47
Other: Specify	-	-	-	-
Total	\$600,000.00	\$70,188.08	\$204,730.21	\$395,269.79

3. BUDGET AND OVERALL PROJECT STATUS

Include an estimate of the time and funds needed to complete the activities identified in the approved workplan, comparing that estimate with the time and funds remaining, and provide an explanation for any changes. If **overall**, the project is expected to be on target, please state so. For example, individual tasks may be behind schedule, but overall, is the project expected to be completed on time and within budget?

As of this report, the project is expected to be completed on time and within budget. No significant changes are currently anticipated.

4. PROPERTY-SPECIFIC INFORMATION

Include a listing of site-specific products completed. Examples include the community relations plan, analysis of brownfields cleanup alternatives, sampling and analysis plan, quality assurance project plan, site investigation/assessment reports, and remediation plans and designs.

Ensure final deliverable dates are consistent in all reports and in **ACRES**. Clean-up properties should be entered into ACRES immediately upon receipt of cooperative agreement award. Cleanup grant properties are often pre-existing in ACRES due to previous assessment work by other grantees. You may only need to associate your subject property record to your grant, rather than creating a new property record from scratch. Please consult you Project Officer if you have questions.

	Parcel # 124-03 154 Grove Street Chicopee, MA 01020	Parcel # 124-11 154 Grove Street Chicopee, MA 01020	Parcel # 147-09 154 Grove Street Chicopee, MA 01020
Hazardous Substance Amount	\$200,000.00	\$200,000.00	\$200,000.00
Petroleum Amount	N/A	N/A	N/A
CRP Date	<i>Draft – 11/26/12 Final – 3/20/13</i>	<i>Draft – 11/26/12 Final – 3/20/13</i>	<i>Draft – 11/26/12 Final – 3/20/13</i>
ABCA	<i>Draft – 3/20/13 Final – 4/20/13</i>	<i>Draft – 3/20/13 Final – 4/20/13</i>	<i>Draft – 3/20/13 Final – 4/20/13</i>
Public Meeting Date	<i>4/10/13</i>	<i>4/10/13</i>	<i>4/10/13</i>
Cleanup Plan Completion Date	<i>4/20/13</i>	<i>4/20/13</i>	<i>4/20/13</i>
Approved SSQAPP Date	<i>9/6/13</i>	<i>9/6/13</i>	<i>9/6/13</i>
Cleanup Start Date	<i>12/1/13</i>	<i>12/1/13</i>	<i>12/1/13</i>
Cleanup Completion Date			